







Riviera Beach CRA Payment Authorization Checklist

Vendor Name: E& F Florida Enterprises (10607)


Control No.: Resolution No. 2018-13 Invoice No.: 6050(832-50101-563000)

Invoice Date: February 13, 2019 Payment Amount: \$16,650.00

Project Supervisor/Responsible Official: Andre' Lewis

	Reviewed/Approved by
<input checked="" type="checkbox"/> Project "scope of work and deliverables" reviewed?	
<input checked="" type="checkbox"/> Payment support documentation appropriate based on work scope?	
<input checked="" type="checkbox"/> Deliverables due with this invoice have been received?	
<input type="checkbox"/> If final payment, have all deliverables been received?	
<input checked="" type="checkbox"/> Amount of payment is in agreement with payment schedule or is appropriate and is within the limits of the total agreement amount, on a cumulative amount basis?	
<input type="checkbox"/> Expense reimbursement amounts meet Agency guidelines or amounts approved by the agreement.	
<input checked="" type="checkbox"/> The nature of work being performed is within the scope of the CRA plan.	
<input checked="" type="checkbox"/> Funds for payment have been budgeted and are available from the appropriate source(s) for payment.	

The invoice and supporting documentation have been reviewed and it is approved for payment.

 _____ Date: 2/13/2019

Approving Authority


Payment approved by the Board of Commissioners by Motion No. 2018-13 or the Consent Agenda, at its meeting on 8-22-18. (If applicable)

**RIVIERA BEACH COMMUNITY REDEVELOPMENT AGENCY
PAYMENT REQUISITION FORM**

TODAYS DATE: 2/13/2019
 VENDOR NAME: E&F Florida Enterprizes
 VENDOR #: 10607
 INVOICE #: 6050
 INVOICE DATE: 2/8/2019
 PO #: _____

	BCP
	C & S
	CDE
	CRA
	MEC
	MV
	RBEC,LLC

FUND ACCOUNT NUMBER	DESCRIPTION	JOB	AMOUNT
832-50101-563000	Fencing Install, Stucco and Cap		\$ 16,650.00
INVOICE TOTAL			\$16,650.00

COMMENTS: _____ APPROVED BY: 

CRA POLICY ON PURCHASES LESS THAN \$2,500 REQUIRES THAT THE PURCHASE PRICE IS "FAIR AND REASONABLE." IF COMPETITIVE QUOTES ARE REQUIRED, PLEASE COMPLETE SECTION C AND SUBMIT QUOTES WITH INVOICE. IF UNDER \$2500 PLEASE COMPLETE SECTION A OR B BELOW.

SECTION A - CERTIFICATION

PLEASE ANNOTATE BELOW HOW YOU DETERMINED THAT THE PRICE IS FAIR AND REASONABLE; EXAMPLES INCLUDE: PROFESSIONAL MARKET EXPERIENCE, MARKET TREND, PREVIOUS PURCHASE, CATALOG PRICE, ADVERTISING PUBLICATIONS, ETC.
 I HAVE DETERMINED THAT THE PRICE IS FAIR AND REASONABLE. MY REASONS INCLUDE:

SECTION B - OTHER Fencing Install, Stucco and Cap

SECTION C - QUOTES

VENDOR	PRICE QUOTED	COMMENT / RANKING
1		
2		
3		

RECEIVED BY FINANCE: _____
 ENTERED IN TYLER: FEB 13 2019
 DATE MAILED: _____

#1514 - - #

Riviera Beach CRA
Seawall Removal & Replacement Payment Authorization Checklist

Applicant Name: RBCRA


Project Address: 180 13th ST, Riviera Beach, FL

Draw Invoice: 6050 **Draw #:** 7 **Final Invoice:** **Invoice Request Date:** Feb 11, 2019

Payee: Creative Contracting Group **Project Total:** \$282,300.00

Previous Balance: \$ 164,715.00 **This Payment Amount:** \$ 16,650.00


New Balance after This Draw: \$ 148,065.00 **Project Manager:** Andre Lewis

	Reviewed/Approved By/Date
Contract Signed With W-9 Attached	On File
Approval By Project Manager	2-8-19 
Appropriate Permits Secured	YES
Inspection Completed By Official Inspector- Attached Doc.	N/A
On-Site Contract Work Verification By Project Manager (Original Contractor(s) Match Application, or Formal Waiver)	YES
Approval By Architect from Song & Associates	2-11-19
Approval By CRA Executive Director	2/11/19
Check Issued	

The invoice and supporting documentation have been reviewed and it is approved for payment.

_____ Date: 02 12 19

Approving Authority


Payment approved by


Source of Funds: Project allocation \$259,300 plus 9% contingency

Initiative	Draw #	Date Received	Invoice #	Draw Request Amount	Change Order Amount	CRA Payment Amount
Mobilization	1	11/14/2018	5974	\$ 28,350.00		\$ 28,350.00
Demolition 20%	2	11/30/2018	5987	\$ 21,285.00		\$ 21,285.00
Demolition 95% & Bond Beam Install	3	12/12/2018	6006	\$ 27,450.00		\$ 27,450.00
Demo completed bond beam, electrical, stucco & cap installation and change order 1 & 2	4	12/26/2018	6018	\$ 17,775.00	\$ 5,350.00	\$ 17,775.00
Cap Install, paint and stucco	5	1/11/2019	6030	\$ 11,025.00		\$ 11,025.00
Cap Install, paint and stucco & Electricity	6	1/25/2019	6039	\$ 11,700.00		\$ 11,700.00
Fencing Install, Stucco and Cap	7	2/8/2019	6050	\$ 16,650.00		\$ 16,650.00
				\$ 134,235.00	\$ 5,350.00	\$ 134,235.00

CREATIVE CONTRACTING GROUP

3141 FORTUNE WAY
 SUITE 16
 WELLINGTON, FL 33414
 CGC1513410



Name/Address

RBCRA
 PROJECTS:
 MARINA VILLAGE DECORATIVE SEAWALL

INVOICE

Date	INVOICE #
2/8/2019	6050

844-3408 ALEWIS@RBCRA.COM

Phone #	Fax #	E-mail	Web Site		
561 333 1445	561 333 7894	creativecontractor@comcast.net	creativecontractorgroup.com		
Item	Description	Qty	Rate	Amount	
JOB DES...	FENCE INSTALLATION		17,500.00	17,500.00	
JOB DES...	STUCCO AND CAP INSTALLATION		1,000.00	1,000.00	
JOB DES...	10% retainage of completed work		-1,850.00	-1,850.00	
	Sales Tax		0.00%	0.00	
Total			\$16,650.00		
Deposits		\$0.00			
Balance Due			\$16,650.00		

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: RIVIERA BEACH COMMUNITY REDEVELOPMENT AGENCY MARINA VILLAGE DECORATIVE SEAWALL REMOVAL & REPLACEMENT

PROJECT: MARINA VILLAGE DECORATIVE SEAWALL REMOVAL & REPLACEMENT
 APPLICATION #: 7
 PERIOD TO: 02/08/19
 PROJECT NOS:

FROM CONTRACTOR: E&F FLORIDA ENTERPRISES, INC.
 D/B/A CREATIVE CONTRACTING GROUP

VIA ARCHITECT:

CONTRACT DATE:

1300

Distribution to:
 Owner
 Const. Mgr
 Architect
 Contractor

CONTRACT FOR: MARINA VILLAGE DECORATIVE SEAWALL REMOVAL & REPLACEMENT

CONTRACTOR'S APPLICATION FOR PAYMENT


Application is made for payment, as shown below, in connection with the Contract.
 Continuation Sheet is attached.

- 1. ORIGINAL CONTRACT SUM: \$ 282,300.00
- 2. Net change by Change Orders: \$ 282,300.00
- 3. CONTRACT SUM TO DATE (Line 1 +/- 2): \$ 282,300.00
- 4. TOTAL COMPLETED & STORED TO DATE: \$ 149,150.00
 (Column G on Continuation Sheet)
- 5. RETAINAGE:
 - a. 10.0% of Completed Work: \$ 14,915.00
 (Columns D+E on Continuation Sheet)
 - b. 10.0% of Stored Material: \$ 134,235.00
 (Column F on Continuation Sheet)
 Total Retainage (Line 5a + 5b or Total in Column I of Continuation Sheet) \$ 14,915.00
- 6. TOTAL EARNED LESS RETAINAGE: \$ 134,235.00
 (Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT: \$ 117,585.00
 (Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE: \$ 16,650.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE: \$ 148,065.00
 (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown therein is now due.

CONTRACTOR: *[Signature]*
 By: *[Signature]* Date: 2-8-19
 State of: FL
 County of: *[Signature]*
 Subscribed and sworn to before me this *[Signature]* day of *[Signature]*

Notary Public: *[Signature]*
 My Commission expires: 05/14/2022


CERTIFICATE FOR PAYMENT
 In accordance with Contract Documents, based on on-site observations and the data comprising application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 148,065.00
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: _____
 By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

CONTINUATION SHEET

ATTACHMENT TO PAY APPLICATION

PROJECT:
MARINA VILLAGE DECORATIVE SEAWALL REMOVAL
& REPLACEMENT

Page 2 of 2 Pages
APPLICATION NUMBER: 7
APPLICATION DATE: 02/08/19
PERIOD TO: 8-Feb-19
ARCHITECT'S PROJECT NO:

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		E This Period	F Materials Presently Stored (Not In D or E)	G Total Completed And Stored To Date (D + E + F)	H % (G/C)	I Balance To Finish (C - G)	J Retainage (If Variable Rate)
			From Previous Application (D + E)							
1	MOBILIZATION	15,000.00	15,000.00				15,000.00	100%		1,500.00
2	BOND AND PERMIT	16,500.00	16,500.00				16,500.00	100%		1,650.00
3	DEMO	47,300.00	47,300.00				47,300.00	100%		4,730.00
4	FENCE	115,000.00		17,500.00			17,500.00	15%	97,500.00	1,750.00
5	FENCE INSTALLATION	18,000.00					18,000.00			
6	CAPS	12,500.00	12,500.00				12,500.00	100%		1,250.00
7	BOND BEAM	15,000.00	15,000.00				15,000.00	100%		1,500.00
8	ELECTRIC	5,000.00	5,000.00				5,000.00	100%		500.00
9	STUCCO AND CAP INSTALLATION	10,000.00	9,000.00	1,000.00			10,000.00	100%		1,000.00
10	PAINT	5,000.00	5,000.00				5,000.00	100%		500.00
11	CHANGE ORDER ALLOWANCE	23,000.00	5,350.00				5,350.00	23%	17,650.00	535.00
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28	SUBTOTALS PAGE 2	282,300.00	130,650.00	18,500.00			149,150.00	53%	133,150.00	14,915.00

**CREATIVE CONTRACTING GROUP
Partial Release of Lien
Waiver of Claim**

KNOW ALL MEN BY THESE PRESENTS, that the undersigned in consideration of partial payment in the sum of \$16,650.00, SIXTEEN THOUSAND AND SIX HUNDRED AND FIFTY DOLLARS, receipt where of is hereby acknowledged, does hereby waive, release, and quit claim all liens, lien rights, claims or demands of every kind whatsoever which the undersigned now has, or may hereafter have, against THE PROJECT KNOWN AS THE MARINA VILLAGE SEAWALL REMOVAL & REPLACEMENT


MARINA VILLAGE DECORATIVE SEAWALL REMOVAL AND REPLACEMENT

on account of work and labor performed, and/or materials furnished in improving said property above described.

It being the understanding of the undersigned that this is a Partial Waiver and Release of all liens and claims which the undersigned has against the premises described herein for materials furnished or work done up until 02/08/2019 except for retainage and claims for which notice has been given. The undersigned warrants that no assignment of said liens or claims, nor of the right to perfect a lien against said real estate, has or will be made, and that the undersigned has the right to execute this Partial Waiver and Release; and that all laborers, materialmen, and subcontractors employed by the undersigned in connection with the construction of improvements upon the aforesaid premises have been fully paid.

A Photocopy, facsimile or electronic copy of this document and signatures shall have the same force and effect as the original.

Signature:



CREATIVE CONTRACTING GROUP

BY: LISA M ADDIS, VICE PRESIDENT





Subscribed and sworn to before me ON THIS

day of Feb 2019

by LISA ADDIS

Personally Known or Produced Identification





(Signature of Notary Public)

NOTARY PUBLIC
STATE OF FLORIDA

