

Riviera Beach City manager's Office Renovation

| ID | Task Name | Duration | Start | Finish | Predecessors |
|----|----------------------------------------|----------------|--------------------|--------------------|--------------|
| 1 | NTP | 0 days | Fri 12/4/20 | Fri 12/4/20 | |
| 2 | Preconstruction meeting | 55 days | Fri 12/4/20 | Thu 2/18/21 | |
| 3 | Demolition | 7 days | Fri 12/4/20 | Mon 12/14/20 | 1 |
| 4 | Layout and install new partition walls | 3 days | Tue 12/15/20 | Thu 12/17/20 | 3 |
| 5 | Install Furring, Backing, and nailers | 3 days | Tue 12/15/20 | Thu 12/17/20 | 3 |
| 6 | Rough Electric | 5 days | Fri 12/18/20 | Thu 12/24/20 | 4 |
| 7 | Rough HVAC | 5 days | Fri 12/18/20 | Thu 12/24/20 | 4 |
| 8 | Install Water Line and shut off valve | 2 days | Fri 12/18/20 | Mon 12/21/20 | 4 |
| 9 | Insulation | 1 day | Fri 12/25/20 | Fri 12/25/20 | 6 |
| 10 | Drywall and Backer board | 5 days | Mon 12/28/20 | Fri 1/1/21 | 9 |
| 11 | Install Doors and Frames | 1 day | Mon 1/4/21 | Mon 1/4/21 | 10 |
| 12 | Install MDF Wainscot panels | 3 days | Mon 1/4/21 | Wed 1/6/21 | 10 |
| 13 | Prime and Paint walls | 4 days | Thu 1/7/21 | Tue 1/12/21 | 11,12 |
| 14 | Install Acoustical Ceiling Grid | 2 days | Wed 1/13/21 | Thu 1/14/21 | 13 |
| 15 | Install Light Fixtures | 2 days | Fri 1/15/21 | Mon 1/18/21 | 14 |
| 16 | Install HVAC Grills and registers | 2 days | Fri 1/15/21 | Mon 1/18/21 | 14 |
| 17 | Install ACT Panels | 1 day | Fri 1/15/21 | Fri 1/15/21 | 14 |
| 18 | Sand, Color, and Polish Floors | 7 days | Mon 1/18/21 | Tue 1/26/21 | 17 |
| 19 | Install MDF Base Boards | 2 days | Wed 1/27/21 | Thu 1/28/21 | 18 |
| 20 | Final Inspections | 3 days | Wed 1/27/21 | Fri 1/29/21 | 18 |
| 21 | Substantial Completion / Walk Thru | 0 days | Fri 1/29/21 | Fri 1/29/21 | 20 |
| 22 | Punch Out | 14 days | Mon 2/1/21 | Thu 2/18/21 | 21 |
| 23 | Final / Turn over to owner | 0 days | Thu 2/18/21 | Thu 2/18/21 | 22 |



Project: Preliminary Base Line Schedu
Date: Thu 12/3/20

| | | | | | | | |
|-----------|--|---------------------|--|--------------------|--|------------------|--|
| Task | | Summary | | Rolled Up Progress | | Project Summary | |
| Progress | | Rolled Up Task | | Split | | Group By Summary | |
| Milestone | | Rolled Up Milestone | | External Tasks | | Deadline | |